

National Institute for One Health, Nagpur – BSL- 4

- To anchor the coordination activities of the Mission
- Hon'ble Prime Minister laid the foundation stone on 11th December, 2022.
- 112.80 Cr- allocated for construction under PM-ABHIM.

	Event	Date
1	Land allocation	15 Jul 2020 – 10 acres by Maharashtra Animal & Fishery Sciences University (MAFSU), Nagpur
2	Work award to CPWD	June 2021
3	Fund instalments paid to CPWD	Mar 2022 to Nov 2023 – 96.44 Cr
4	Award of work by CPWD to construction agency	31 Aug 2023
5	Current status	<ul style="list-style-type: none">• Compound wall with security cabin completed• Pre-construction work in progress• Temporary office set up in MAFSU campus
6	Current bottlenecks, if any:	Lack of specialized associated agencies with experience and expertise in making BSL-4 labs

- Director-in-charge appointed- Dr. Pragya Yadav, Scientist F, ICMR-NIV, Pune
- Process underway for appointment of regular Director of NIOH

